

Burns Elementary School

PROJECT TEAM

Construction Management:

Cumming

Project Manager:

Jonathan Roberts

Site Manager:

Ryan Jordan

Architect:

BRPH

General Contractor:

McKnight



PROJECT UPDATE 2/1/2019

The contractor is completing the second floor masonry and roof framing for the two-story portion of the building. Roofing is being installed on the Kindergarten wing and the Multi-purpose/ Cafeteria.

The interior utilities are being installed in overhead locations in preparation for ceilings and interior finishes.

McKnight will begin installing the storefront windows and doors for the single-story portion of the building early-February.

PROJECT DATA

Scope: Demolition of the existing facility and construction of a new two-story 500 Student K-5 facility approximately 75,000 square feet.

Project Budget: \$28.3 Million

Schedule:

Design Completion: Oct 2017

Construction Start: March 2018

Construction Completion: Aug 2019

Square Footage: 75,000 SF

Site Size: 11.2 acres

