

District 4 Stadium

PROJECT TEAM

Construction Management:

Cumming

Project Manager:

Matt Campbell

Site Manager:

TBD

Architect:

LS3P

General Contractor:

JE Dunn



PROJECT UPDATE 2/1/2019

JE Dunn and the design team have completed the 90% Civil Design and submitted for final permitting. They are now developing the 90% Construction Documents for the remainder of the project which will be complete February 5, 2019.

Wetlands permitting of the project is underway and the project is tracking on schedule. All permitting shall be complete by May 2019.

PROJECT DATA

Scope: Construct a regional stadium in North Charleston to serve all of the District 4 High Schools. Stadium shall seat 6,000. Scope includes synthetic turf field, home & visitors half time rooms, home & visitors restrooms, concessions and support buildings.

Project Budget: \$22.5 Million

Schedule:

Design Completion: Feb 2019

Construction Start: May 2019

Construction Completion: Aug 2020

Site Size: 36 acres



Rendering represents design intent only and does not reflect final exterior finish selections