

# Dunston Elementary School

## PROJECT TEAM

**Construction Management:**

Cumming/Brownstone

**Project Manager:**

Margarita Perez

**Site Manager:**

Nick Bonvillain

**Architect:**

Liollio Architecture

**General Contractor:**

TQ Construction



\*Rendering represents design intent only and does not reflect final exterior finish selections\*

## PROJECT UPDATE 2/1/2019

Phase 2A Building – Despite the recent rains, TQ Constructors have continued to make substantial progress on the construction of the new Dunston Elementary School. The second floor slab of the administration wing was poured; roof decking is being installed in the classroom wing; metal stud framing in the administration suite is nearly complete and exterior brick veneer is being laid. Mechanical, electrical and plumbing subcontractors are fully engaged and working on in-wall and overhead rough-in activities. Upcoming activities scheduled for February include roofing in the classroom wing and kitchen areas, completion of steel erection in the multipurpose room and the second floor of the administration wing, completion of brick veneer and construction of the retention pond.

The project is on schedule to be ready to receive students for the 2019-2020 academic school year.

## PROJECT DATA

**Scope:** Design a new 77,434 square foot, 500 student, 4K-5, two-story facility on the existing site.

**Project Budget:** \$29.6 Million

**Schedule:**

Design Completion: March 2018

Construction Start: June 2018

School Occupancy: August 2019

Site Completion: November 2019

Final Completion: December 2019

**Square Footage:** 77,434 SF

**Site Size:** 6.3 acres

