

Lucy Beckham High School

PROJECT TEAM

Construction Management:

Cumming

Project Manager:

Harold Lee

Site Manager:

Joe Edmonds

Architect:

McMillan Pazdan Smith

General Contractor:

Contract Construction



PROJECT UPDATE 2/1/2019

The project's site development contract continues with development of the student parking areas, and final sub-grading for the athletic fields. Curb and gutter and stone base is approximately 80% complete. Final building contractor continues erecting steel in the classroom portions of the building, and continues foundations, slabs, and utility installation in the Fine Arts section. The design team continues to review shop drawings and submittals. Roofing will start in the cafeteria / kitchen area in early February. Final development of the athletic fields will commence in early March to ensure there is a full growing season prior to opening in August 2020. The project is currently on schedule to be substantially complete by April, 2020.

PROJECT DATA

Scope: New High School to accommodate 1,500 students grades 9-12. The three story facility to be constructed on the site of the former Wando High School located at the intersection of Mathis Ferry Road and Whipple Road in Mount Pleasant.

Project Budget: \$103.7 Million

Schedule:

Design Completion: May 2018

Construction Start: August 2018

Construction Completion: April 2020

Square Footage: 245,000 SF

Site Size: 44.1 acres

